



WEEKLY INSPECTOR'S FORECAST

April 25, 2023

FOR WEEK ENDING:	April 29, 2023
PROJECT NAME:	Walnut Street Phase 2
PROJECT LOCATION:	Evansville, Indiana
OWNER:	City of Evansville
CONTRACTOR:	BBI
FIELD MANAGER:	Tyler Price
PROJECT ENGINEER:	Joshua D. Craig
PROJECT COMPLETION:	45.57%
LETTING DATE:	April 6, 2022
NOTICE TO PROCEED:	May 11, 2022
INTERMEDIATE COMPLETION:	February 29, 2024
COMPLETION DATE:	March 29, 2024
TOTAL CONTRACT BID AMOUNT:	\$13,819,100.00
AMOUNT PAID TO DATE:	\$6,297,643.49

➤ **Recent Progress (April 16 to April 22)**

- BBI continued 30" force main installation at Boeke Road going east along Walnut Street.
- BBI continued 36" storm sewer installation at Boeke Road going east along Walnut Street.
- BBI continued water service installation along Walnut St. between Villa Dr. & Dexter Ave.

➤ **Anticipated Activities for Upcoming Week (April 23 to April 29)**

- BBI to pressure test sanitary sewer relocation from Villa Drive to St. James Blvd. along Walnut Street.
- BBI to continue water service installation along Walnut St. between Villa Dr. & Dexter Ave.
- BBI to continue 30" force main installation at Boeke Road going east along Walnut Street.
- BBI to continue 36" storm sewer installation at Boeke Road going east along Walnut Street.

➤ **Of Note**

- Progress Meeting #20 was held April 18th, 2023.
- Project website can be found at www.walnutstreetph2.com.
- Project Twitter account is @walnutstph2.

➤ **Personnel**

- American Structurepoint: 1 Project Engineer (Joshua D. Craig)
- American Structurepoint: 3 Inspectors (Ryan Freeman, Jason Greene & Scott Ice)
- American Structurepoint: 1 Intern (Cade Prechtel)



(BBI installation of 36" storm sewer and Manhole Str. #136 along Walnut Street.)



(BBI pouring concrete collars for 36" storm sewer pipe at Str. #136 along Walnut Street.)



(BBI installing both 30" force main and 36" storm sewer along Walnut Street.)

Respectfully Submitted,

Joshua D. Craig