



## **WEEKLY INSPECTOR'S FORECAST**

---

March 7, 2023

<b>FOR WEEK ENDING:</b>	March 11, 2023
<b>PROJECT NAME:</b>	Walnut Street Phase 2
<b>PROJECT LOCATION:</b>	Evansville, Indiana
<b>OWNER:</b>	City of Evansville
<b>CONTRACTOR:</b>	BBI
<b>FIELD MANAGER:</b>	Tyler Price
<b>PROJECT ENGINEER:</b>	Joshua D. Craig
<b>PROJECT COMPLETION:</b>	40.72%
<b>LETTING DATE:</b>	April 6, 2022
<b>NOTICE TO PROCEED:</b>	May 11, 2022
<b>INTERMEDIATE COMPLETION:</b>	February 29, 2024
<b>COMPLETION DATE:</b>	March 29, 2024
<b>TOTAL CONTRACT BID AMOUNT:</b>	\$13,819,100.00
<b>AMOUNT PAID TO DATE:</b>	\$5,626,562.15

---

- **Recent Progress (February 26 to March 4)**
  - BBI continued installation of 8" water main along Walnut St. from Boeke Rd. to Vann Ave.
  - BBI continued water service installation along Walnut St. from Boeke Rd. to Vann Ave.
  
- **Anticipated Activities for Upcoming Week (March 5 to February 11)**
  - BBI to continue water service installation along Walnut St. from Boeke Rd. to Vann Ave.
  - BBI performed pressure test & chlorination for 8" water main from Villa Dr. to Dexter Ave. along Walnut Street.
  - BBI to start grading & pouring sidewalk along Walnut Street from Boeke Rd to Kelsey Ave.
  
- **Of Note**
  - Progress Meeting #17 was held February 14<sup>th</sup>, 2023.
  - Project website can be found at [www.walnutstreetph2.com](http://www.walnutstreetph2.com).
  - Project Twitter account is @walnutstph2.
  
- **Personnel**
  - American Structurepoint: 1 Project Engineer (Joshua D. Craig)
  - American Structurepoint: 2 Inspectors (Ryan Freeman & Jason Greene)
  - American Structurepoint: 1 Intern (Cade Prechtel)

Respectfully Submitted,

Joshua D. Craig