



WEEKLY INSPECTOR'S FORECAST

March 22, 2023

FOR WEEK ENDING:	March 25, 2023
PROJECT NAME:	Walnut Street Phase 2
PROJECT LOCATION:	Evansville, Indiana
OWNER:	City of Evansville
CONTRACTOR:	BBI
FIELD MANAGER:	Tyler Price
PROJECT ENGINEER:	Joshua D. Craig
PROJECT COMPLETION:	40.72%
LETTING DATE:	April 6, 2022
NOTICE TO PROCEED:	May 11, 2022
INTERMEDIATE COMPLETION:	February 29, 2024
COMPLETION DATE:	March 29, 2024
TOTAL CONTRACT BID AMOUNT:	\$13,819,100.00
AMOUNT PAID TO DATE:	\$5,626,562.15

➤ **Recent Progress (March 12 to March 18)**

- BBI continued water service installation along Walnut St. from Boeke Rd. to Vann Ave.
- BBI made water main connections to existing water main at the following side streets along Walnut St. (Roosevelt Dr., Harper Ave., St. James Blvd. & Ruston Ave.).
- BBI continued grading for multi-use trail along Walnut St. between Alvord Blvd. & Boeke Road.
- BBI continued forming & pouring sidewalk along Walnut St. between Alvord Blvd. & Boeke Road.

➤ **Anticipated Activities for Upcoming Week (March 19 to February 25)**

- BBI to start sanitary sewer relocation from Villa Drive to St. James Blvd. along Walnut Street.
- BBI to continue grading for multi-use trail along Walnut St. between Alvord Blvd. & Boeke Road.
- BBI to continue forming & pouring curb ramps, sidewalk & multi-use trail along Walnut St. between Alvord Blvd. & Boeke Road.

➤ **Of Note**

- Progress Meeting #18 was held March 7th, 2023.
- Project website can be found at www.walnutstreetph2.com.
- Project Twitter account is @walnutstph2.

➤ **Personnel**

- American Structurepoint: 1 Project Engineer (Joshua D. Craig)
- American Structurepoint: 2 Inspectors (Ryan Freeman & Jason Greene)
- American Structurepoint: 1 Intern (Cade Prechtel)



(BBI pouring curb ramp at the southeast corner of Johnson Place and Walnut Street.)

Respectfully Submitted,

Joshua D. Craig