

WEEKLY INSPECTOR'S FORECAST

April 18, 2023

FOR WEEK ENDING: PROJECT NAME: PROJECT LOCATION: OWNER: CONTRACTOR: FIELD MANAGER: PROJECT ENGINEER: PROJECT COMPLETION: LETTING DATE: NOTICE TO PROCEED: INTERMEDIATE COMPLETION: COMPLETION DATE: TOTAL CONTRACT BID AMOUNT: AMOUNT PAID TO DATE: April 22, 2023 Walnut Street Phase 2 Evansville, Indiana City of Evansville BBI Tyler Price Joshua D. Craig 45.57% April 6, 2022 May 11, 2022 February 29, 2024 March 29, 2024 \$13,819,100.00 \$6,297,643.49

Recent Progress (April 9 to April 15)

- BBI continued sanitary sewer relocation from Villa Drive to St. James Blvd. along Walnut Street.
- BBI continued pouring curb ramps & sidewalk along Walnut St. between Alvord Blvd. & Boeke Road.
- BBI Continued grading for sod along Walnut St. between Weinbach Ave. & Boeke Road.
- BBI started 30" force main installation at Boeke Road going east along Walnut Street.
- BBI started water service installation along Walnut St. between Villa Dr. & Dexter Ave.
- •

> Anticipated Activities for Upcoming Week (April 16 to April 22)

- BBI to continue sanitary sewer relocation from Villa Drive to St. James Blvd. along Walnut Street.
- BBI to continue water service installation along Walnut St. between Villa Dr. & Dexter Ave.
- BBI to continue 30" force main installation at Boeke Road going east along Walnut Street.
- •

> Of Note

- Progress Meeting #20 was held April 18th, 2023.
- Project website can be found at <u>www.walnutstreetph2.com</u>.
- Project Twitter account is @walnutstph2.

> Personnel

- American Structurepoint: 1 Project Engineer (Joshua D. Craig)
- American Structurepoint: 3 Inspectors (Ryan Freeman, Jason Greene & Scott Ice)
- American Structurepoint: 1 Intern (Cade Prechtel)



(BBI pouring multi-use trail along north side of Walnut Street.)



(BBI finishing the exposed aggregate drive approach at 2061 E Walnut Street.)



(BBI continuing to grade backslopes along multi-use trail for Walnut Street at Alvord Blvd.)

Respectfully Submitted,

Joshua D. Craig