



WEEKLY INSPECTOR'S FORECAST

January 3, 2023

FOR WEEK ENDING:	January 7, 2023
PROJECT NAME:	Walnut Street Phase 2
PROJECT LOCATION:	Evansville, Indiana
OWNER:	City of Evansville
CONTRACTOR:	BBI
FIELD MANAGER:	Tyler Price
PROJECT ENGINEER:	Joshua D. Craig
PROJECT COMPLETION:	35.69%
LETTING DATE:	April 6, 2022
NOTICE TO PROCEED:	May 11, 2022
INTERMEDIATE COMPLETION:	February 29, 2024
COMPLETION DATE:	March 29, 2024
TOTAL CONTRACT BID AMOUNT:	\$13,819,100.00
AMOUNT PAID TO DATE:	\$4,931,545.23

- **Recent Progress (December 25 to December 31)**
 - BBI was not onsite due to their winter break. Work will continue starting January 3rd, 2023.

- **Anticipated Activities for Upcoming Week (January 1 to January 7)**
 - BBI will be switching over MOT from Phase 1 (Weinbach Avenue to Boeke Road) to Phase 2 (Boeke Road to Vann Avenue).
 - BBI will continue concrete pours for driveways between Weinbach Ave. & Alvord Blvd., along Walnut St.
 - BBI will continue concrete pours for the multi-use trail between Weinbach Ave. & Alvord Blvd., along Walnut St.
 - BBI will continue concrete pours for the sidewalk between Weinbach Ave. & Alvord Blvd., along Walnut St.

- **Of Note**
 - Progress Meeting #14 was held December 13th, 2022.
 - Project website can be found at www.walnutstreetph2.com.
 - Project Twitter account is @walnutstph2.

- **Personnel**
 - American Structurepoint: 1 Project Engineer (Joshua D. Craig)
 - American Structurepoint: 1 Inspector (Ryan Freeman)
 - American Structurepoint: 1 Intern (Cade Prechtel)

Respectfully Submitted,

Joshua D. Craig