



WEEKLY INSPECTOR'S FORECAST

May 24, 2023

FOR WEEK ENDING:	May 27, 2023
PROJECT NAME:	Walnut Street Phase 2
PROJECT LOCATION:	Evansville, Indiana
OWNER:	City of Evansville
CONTRACTOR:	BBI
FIELD MANAGER:	Tyler Price
PROJECT ENGINEER:	Joshua D. Craig
PROJECT COMPLETION:	51.2%
LETTING DATE:	April 6, 2022
NOTICE TO PROCEED:	May 11, 2022
INTERMEDIATE COMPLETION:	February 29, 2024
COMPLETION DATE:	March 29, 2024
TOTAL CONTRACT BID AMOUNT:	\$13,819,100.00
AMOUNT PAID TO DATE:	\$7,069,349.90

➤ **Recent Progress (May 14 to May 20)**

- BBI continued installing storm sewer along Walnut Street between Boeke Road & Ruston Avenue.
- BBI continued placing subgrade treatment along Walnut St. between Boeke Road to Ruston Avenue.

➤ **Anticipated Activities for Upcoming Week (May 21 to May 27)**

- BBI to make water main connection at Vann Avenue and Walnut Street intersection.
- BBI to continue placing subgrade treatment along Walnut St. between Boeke Road to Ruston Avenue.
- BBI to pour sidewalk on the south side of Walnut Street between Kelsey Ave. & Lincoln Park Drive.
- BBI to install detectible warnings for curb ramps along Walnut St. from Weinbach Ave. to Boeke Rd.
- E&B Paving will be onsite to place first layer of QC/QA-HMA Base from Boeke Road to Ruston Avenue along Walnut Street.

➤ **Of Note**

- Progress Meeting #21 was held May 9th, 2023.
- Project website can be found at www.walnutstreetph2.com.
- Project Twitter account is @walnutstph2.

➤ **Personnel**

- American Structurepoint: 1 Project Engineer (Joshua D. Craig)
- American Structurepoint: 3 Inspectors (Ryan Freeman, Jason Greene & Scott Ice)

Respectfully Submitted,

Joshua D. Craig