



## **WEEKLY INSPECTOR'S FORECAST**

---

March 28, 2023

<b>FOR WEEK ENDING:</b>	April 1, 2023
<b>PROJECT NAME:</b>	Walnut Street Phase 2
<b>PROJECT LOCATION:</b>	Evansville, Indiana
<b>OWNER:</b>	City of Evansville
<b>CONTRACTOR:</b>	BBI
<b>FIELD MANAGER:</b>	Tyler Price
<b>PROJECT ENGINEER:</b>	Joshua D. Craig
<b>PROJECT COMPLETION:</b>	44.74%
<b>LETTING DATE:</b>	April 6, 2022
<b>NOTICE TO PROCEED:</b>	May 11, 2022
<b>INTERMEDIATE COMPLETION:</b>	February 29, 2024
<b>COMPLETION DATE:</b>	March 29, 2024
<b>TOTAL CONTRACT BID AMOUNT:</b>	\$13,819,100.00
<b>AMOUNT PAID TO DATE:</b>	\$6,182,718.10

---

➤ **Recent Progress (March 19 to March 25)**

- BBI started sanitary sewer relocation from Villa Drive to St. James Blvd. along Walnut Street.
- BBI made water main connections to existing water main at Villa Drive along Walnut Street.
- BBI continued grading for multi-use trail along Walnut St. between Alvord Blvd. & Boeke Road.
- BBI continued forming & pouring sidewalk along Walnut St. between Alvord Blvd. & Boeke Road.

➤ **Anticipated Activities for Upcoming Week (March 26 to April 1)**

- BBI to continue sanitary sewer relocation from Villa Drive to St. James Blvd. along Walnut Street.
- BBI to start grading for sod along Walnut St. between Weinbach Ave. & Boeke Road.
- BBI to continue forming & pouring curb ramps, sidewalk & multi-use trail along Walnut St. between Alvord Blvd. & Boeke Road.

➤ **Of Note**

- Progress Meeting #18 was held March 7<sup>th</sup>, 2023.
- Project website can be found at [www.walnutstreetph2.com](http://www.walnutstreetph2.com).
- Project Twitter account is @walnutstph2.

➤ **Personnel**

- American Structurepoint: 1 Project Engineer (Joshua D. Craig)
- American Structurepoint: 2 Inspectors (Ryan Freeman & Jason Greene)
- American Structurepoint: 1 Intern (Cade Prechtel)

Respectfully Submitted,

Joshua D. Craig