



WEEKLY INSPECTOR'S FORECAST

February 14, 2023

FOR WEEK ENDING:	February 18, 2023
PROJECT NAME:	Walnut Street Phase 2
PROJECT LOCATION:	Evansville, Indiana
OWNER:	City of Evansville
CONTRACTOR:	BBI
FIELD MANAGER:	Tyler Price
PROJECT ENGINEER:	Joshua D. Craig
PROJECT COMPLETION:	40.72%
LETTING DATE:	April 6, 2022
NOTICE TO PROCEED:	May 11, 2022
INTERMEDIATE COMPLETION:	February 29, 2024
COMPLETION DATE:	March 29, 2024
TOTAL CONTRACT BID AMOUNT:	\$13,819,100.00
AMOUNT PAID TO DATE:	\$5,626,562.15

- **Recent Progress (February 5 to February 11)**
 - BBI continued installation of 8" water main along Walnut St. from Boeke Rd. to Vann Ave.
 - BBI performed pressure test & chlorination for 8" water main from Boeke Rd. to St. James Blvd. along Walnut St.

- **Anticipated Activities for Upcoming Week (February 12 to February 18)**
 - BBI to continue 8" water main installation along Walnut St. from Boeke Rd. to Vann Ave.

- **Of Note**
 - Progress Meeting #16 was held January 24th, 2023.
 - Project website can be found at www.walnutstreetph2.com.
 - Project Twitter account is @walnutstph2.

- **Personnel**
 - American Structurepoint: 1 Project Engineer (Joshua D. Craig)
 - American Structurepoint: 1 Inspector (Ryan Freeman)
 - American Structurepoint: 1 Intern (Cade Prechtel)

Respectfully Submitted,

Joshua D. Craig