



WEEKLY INSPECTOR'S FORECAST

May 2, 2023

FOR WEEK ENDING:	May 6, 2023
PROJECT NAME:	Walnut Street Phase 2
PROJECT LOCATION:	Evansville, Indiana
OWNER:	City of Evansville
CONTRACTOR:	BBI
FIELD MANAGER:	Tyler Price
PROJECT ENGINEER:	Joshua D. Craig
PROJECT COMPLETION:	46.35%
LETTING DATE:	April 6, 2022
NOTICE TO PROCEED:	May 11, 2022
INTERMEDIATE COMPLETION:	February 29, 2024
COMPLETION DATE:	March 29, 2024
TOTAL CONTRACT BID AMOUNT:	\$13,819,100.00
AMOUNT PAID TO DATE:	\$6,404,713.20

➤ **Recent Progress (April 23 to April 29)**

- BBI pressure tested sanitary sewer relocation from Villa Drive to St. James Blvd. along Walnut Street.
- BBI continued 30" force main installation at Boeke Road going east along Walnut Street.
- BBI continued 36" storm sewer installation at Boeke Road going east along Walnut Street.
- BBI started install storm sewer structures along Walnut Street between Boeke Road & Ruston Avenue.
- BBI continued water service installation along Walnut St. between Villa Dr. & Dexter Ave.

➤ **Anticipated Activities for Upcoming Week (April 30 to May 6)**

- BBI to continue water service installation along Walnut St. between Villa Dr. & Dexter Ave.
- BBI to continue 30" force main installation at Boeke Road going east along Walnut Street.
- BBI to continue 36" storm sewer installation at Boeke Road going east along Walnut Street.
- BBI to continue install storm sewer structures along Walnut St. between Boeke Rd. & Ruston Avenue.
- BBI to start placement of subgrade treatment on the south side of Walnut Street between Boeke Road to Ruston Avenue.
- Earth Images will be onsite to install sod along Walnut Street from Weinbach Avenue to Boeke Road.

➤ **Of Note**

- Progress Meeting #20 was held April 18th, 2023.
- Project website can be found at www.walnutstreetph2.com.
- Project Twitter account is @walnutstph2.

➤ **Personnel**

- American Structurepoint: 1 Project Engineer (Joshua D. Craig)
- American Structurepoint: 3 Inspectors (Ryan Freeman, Jason Greene & Scott Ice)
- American Structurepoint: 1 Intern (Cade Prechtel)



(BBI installing 36" storm sewer and Manhole Str. #138 along Walnut Street.)



(BBI installing 36" storm sewer and 30" force main along Walnut Street.)



(BBI bolting on 45 degree horizontal bend onto 30" force main before installing along Walnut Street.)

Respectfully Submitted,

Joshua D. Craig