



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTOR'S FORECAST

June 7, 2022

FOR WEEK ENDING:	June 11, 2021
PROJECT NAME:	Walnut Street Phase 2
PROJECT LOCATION:	Evansville, Indiana
OWNER:	City of Evansville
CONTRACTOR:	BBI
FIELD MANAGER:	Tyler Price
PROJECT ENGINEER:	Joshua D. Craig
PROJECT COMPLETION:	0%
LETTING DATE:	April 6, 2022
NOTICE TO PROCEED:	May 11, 2022
INTERMEDIATE COMPLETION:	February 29, 2024
COMPLETION DATE:	March 29, 2024
TOTAL CONTRACT BID AMOUNT:	\$13,819,100.00
AMOUNT PAID TO DATE:	\$0.00

➤ **Recent Progress (May 29 to June 4)**

- BBI stacked R/W along Walnut Street.
- Miller Pipeline continued their gas line relocation work along Walnut Street from Weinbach Avenue to Vann Avenue.

➤ **Anticipated Activities for Upcoming Week (June 5 to June 11)**

- BBI will install the MOT for Phase 1 of Walnut Street from Weinbach Avenue to Boeke Road.
- BBI will start the installation of the new 8" water main along Walnut Street from Weinbach Avenue to Boeke Road.
- Miller Pipeline will continue their gas line relocation work along Walnut Street from Weinbach Avenue to Vann Avenue.

➤ **Of Note**

- Pre-Construction Conference Meeting was held May 23, 2022.
- Project website can be found at www.walnutstreetph2.com.
- Project Twitter account is @walnutstph2.

➤ **Personnel**

- American Structurepoint: 1 Project Engineer (Joshua D. Craig)

Respectfully Submitted,

Joshua D. Craig