AMERICAN STRUCTUREPOINT INC.

WEEKLY INSPECTOR'S FORECAST

August 23, 2022

FOR WEEK ENDING:	August 27, 2022
PROJECT NAME:	Walnut Street Phase 2
PROJECT LOCATION:	Evansville, Indiana
OWNER:	City of Evansville
CONTRACTOR:	BBI
FIELD MANAGER:	Tyler Price
PROJECT ENGINEER:	Joshua D. Craig
PROJECT COMPLETION:	7.66%
LETTING DATE:	April 6, 2022
NOTICE TO PROCEED:	May 11, 2022
INTERMEDIATE COMPLETION:	February 29, 2024
COMPLETION DATE:	March 29, 2024
TOTAL CONTRACT BID AMOUNT:	**$**13,819,100.00
AMOUNT PAID TO DATE:	$1,058,213.94

- **Recent Progress (August 14 to August 20)**
  - BBI continued the installation of water main along north side of Walnut St. going toward Boeke Rd.
  - BBI continued the installation of proposed storm sewer along Walnut Street.

- **Anticipated Activities for Upcoming Week (August 21 to August 27)**
  - BBI to continue the installation of proposed storm sewer along Walnut Street.

- **Of Note**
  - Progress Meeting #6 was held August 15th, 2022.
  - Project website can be found at www.walnutstreetph2.com.
  - Project Twitter account is @walnutstph2.

- **Personnel**
  - American Structurepoint: 1 Project Engineer (Joshua D. Craig)

(BBI's installation of Str.'s. #94 along north side of Walnut St.)

(BBI pouring concrete collars for Str.'s #97 & #98 at S Parker Dr. along Walnut St.)

(BBI installing ductile iron pipe for 8” water main at S. Parker Dr. along Walnut St.)

Respectfully Submitted,

Joshua D. Craig