AMERICAN STRUCTUREPOINT INC.

# WEEKLY INSPECTOR'S FORECAST

November 1, 2022

| | |
|---|---|
| **FOR WEEK ENDING:** | November 5, 2022 |
| **PROJECT NAME:** | Walnut Street Phase 2 |
| **PROJECT LOCATION:** | Evansville, Indiana |
| **OWNER:** | City of Evansville |
| **CONTRACTOR:** | BBI |
| **FIELD MANAGER:** | Tyler Price |
| **PROJECT ENGINEER:** | Joshua D. Craig |
| **PROJECT COMPLETION:** | 22.32% |
| **LETTING DATE**: | April 6, 2022 |
| **NOTICE TO PROCEED:** | May 11, 2022 |
| **INTERMEDIATE COMPLETION:** | February 29, 2024 |
| **COMPLETION DATE:** | March 29, 2024 |
| **TOTAL CONTRACT BID AMOUNT:** | $13,819,100.00 |
| **AMOUNT PAID TO DATE:** | $3,085,054.72 |

---

- **Recent Progress (October 23 to October 29)**
  - BBI continued to install the 30" force main from Alvord Blvd. to Boeke Rd., along Walnut St.
  - BBI continued to install storm sewer between Alvord Blvd. & Boeke Rd., along Walnut St.
  - BBI started pavement removal & subgrade preparation from Alvord to Boeke, along Walnut St.

- **Anticipated Activities for Upcoming Week (October 30 to October 5)**
  - BBI to continue the installation of 30" force main from Alvord Blvd. to Boeke Rd., along Walnut St.
  - BBI to close Boeke & Walnut intersection for installation of 36" storm sewer & 30" force main.
  - BBI to continue the storm sewer installation between Alvord Blvd. & Boeke Rd., along Walnut St.
  - BBI to continue pavement removal & subgrade preparation from Alvord to Boeke, along Walnut St.

- **Of Note**
  - Progress Meeting #11 was held October 25th, 2022.
  - Project website can be found at www.walnutstreetph2.com.
  - Project Twitter account is @walnutstph2.

- **Personnel**
  - American Structurepoint: 1 Project Engineer (Joshua D. Craig)
  - American Structurepoint: 1 Inspector (Ryan Freeman)
  - American Structurepoint: 1 Intern (Cade Prechtel)

(BBI laying 30” force main & 36” storm sewer, along Walnut St.)

(BBI pouring concrete collar for structure #108, along Walnut St.)

(BBI excavating existing pavement in preparation for subgrade treatment, along Walnut St.)

Respectfully Submitted,

Joshua D. Craig