AMERICAN STRUCTUREPOINT INC.

WEEKLY INSPECTOR'S FORECAST

January 10, 2023

FOR WEEK ENDING:	January 14, 2023
PROJECT NAME:	Walnut Street Phase 2
PROJECT LOCATION:	Evansville, Indiana
OWNER:	City of Evansville
CONTRACTOR:	BBI
FIELD MANAGER:	Tyler Price
PROJECT ENGINEER:	Joshua D. Craig
PROJECT COMPLETION:	38.91%
LETTING DATE:	April 6, 2022
NOTICE TO PROCEED:	May 11, 2022
INTERMEDIATE COMPLETION:	February 29, 2024
COMPLETION DATE:	March 29, 2024
TOTAL CONTRACT BID AMOUNT:	$13,819,100.00
AMOUNT PAID TO DATE:	$5,377,056.29

- **Recent Progress (January 1 to January 7)**
  - BBI switched over MOT from Phase 1 (Weinbach Avenue to Boeke Road) to Phase 2 (Boeke Road to Vann Avenue).
  - BBI continued concrete pours for the multi-use trail between Weinbach Ave. & Alvord Blvd., along Walnut St.
  - BBI poured concrete for the curb ramp at S Lincoln Park Dr., along Walnut St.

- **Anticipated Activities for Upcoming Week (January 8 to January 14)**
  - BBI to finish installation of MOT for Phase 2 (Boeke Road to Vann Avenue), along Walnut Street.
  - BBI to start 8" water main installation along Walnut St. from Boeke Rd. to Vann Ave.
  - BBI will continue concrete pours for driveways between Weinbach Ave. & Alvord Blvd., along Walnut St.
  - BBI will continue concrete pours for the multi-use trail between Weinbach Ave. & Alvord Blvd., along Walnut St.
  - BBI will continue concrete pours for the sidewalk between Weinbach Ave. & Alvord Blvd., along Walnut St.

- **Of Note**
  - Progress Meeting #14 was held December 13th, 2022.
  - Project website can be found at www.walnutstreetph2.com.
  - Project Twitter account is @walnutstph2.

- **Personnel**
  - American Structurepoint: 1 Project Engineer (Joshua D. Craig)
  - American Structurepoint: 1 Inspector (Ryan Freeman)
  - American Structurepoint: 1 Intern (Cade Prechtel)

(BBI pouring concrete for multi-use trail along north side of Walnut St. from Weinbach Ave. to Alvord Blvd.)

(BBI finishing concrete for multi-use trail along north side of Walnut St. from Weinbach Ave. to Alvord Blvd.)

(BBI finishing concrete for curb ramp at Northwest corner of Walnut Street and S Lincoln Park Drive.)

Respectfully Submitted,

Joshua D. Craig